



Grant Engineering (UK) Ltd, Hopton House, Hopton Industrial Estate, London Road, Devizes. Wiltshire. SN10 2EU. Telephone 01380 736920 Fax 01380736991 email: info@grantuk.com

(INSTALLER) AIR SOURCE HEAT-PUMP(HPID) COMMISSIONING DOCUMENT

| GDPR-SERV-041 v2 REMOTE CONTROLLER PARAMETER SETTINGS | | | SYSTEM REQUIREMENTS | | | GENERAL SETTINGS | | | |
|---|-----------|------|--------------------------|------|------|------------------|--|---------------------|----------|
| Level | Parameter | | Display and Input Values | | | | Nominal current | | Amp |
| | Group | Code | Default | Min. | Max. | Unit | | | |
| 1 | 21 | 02 | 45 | | | | Design Flow Temperature | | °C |
| 1 | 21 | 02 | -4 | | | | Design Ambient Temp | | °C |
| 1 | 51 | 19 | 1 | | | | Design Heat Loss | | kW |
| 1 | 51 | 20 | 1 | | | | Additional pump fitted? | | Y / N |
| 1 | 51 | 28 | 0 | | | | Antifreeze ON/OFF | | ON / OFF |
| 1 | 51 | 30 | 0 | | | | Antifreeze/Biocide% | | % |
| 1 | 51 | 46 | 0 | | | | Weather Compensation | | ON / OFF |
| MODEL | | | | | | | Meter Ready to MCS rules? | | Y / N |
| SERIAL NUMBER | | | | | | | Boost Kit fitted? | | Y / N |
| DATE OF INSTALLATION | | | | | | | Legionella Regime Daily or weekly? | | Y / N |
| | | | | | | | DNO Permission approved? | | |
| | | | | | | | Yellow Label fitted? | | Y / N |
| Installation Address | | | | | | | Commissioning Engineers Name & Address | | |
| Engineer to sign whilst on site | | | | | | | | | |
| DATE OF INSTALLATION | | | | | | | Commissioning Engineers Signature | | |
| Controls and Operation Explained to Customer | | | | | | | | | |
| YES | | NO | | | | Date | | Customers signature | |