

	<b>Grant Engineering (UK) Ltd, Frankland Road, Blagrove Industrial Estate, Swindon, Wiltshire. SN5 8YG</b>																																																																																
	<b>(INSTALLER) R290 AIR SOURCE HEAT PUMP/SMART CONTROLLER COMMISSIONING DOCUMENT</b>																																																																																
Installation Address																																																																																	
Installers Name, Company Name and Address.																																																																																	
<table border="1"> <thead> <tr> <th colspan="4">General information</th> </tr> </thead> <tbody> <tr><td>Installation date</td><td colspan="3"></td></tr> <tr><td>ASHP model</td><td colspan="3"></td></tr> <tr><td>Serial no</td><td colspan="3"></td></tr> <tr><td>EcoNET configured</td><td colspan="3"></td></tr> <tr><td>Has it been registered</td><td colspan="3"></td></tr> <tr><td>Smart controller serial no</td><td colspan="3"></td></tr> <tr><td>UID</td><td colspan="3"></td></tr> <tr><td>LLH, Volumiser or Buffer</td><td colspan="3"></td></tr> <tr><td>Cylinder details</td><td colspan="3"></td></tr> <tr><td>Cylinder volume</td><td colspan="3"></td></tr> <tr><td>Serial no.</td><td colspan="3"></td></tr> <tr> <td rowspan="4">Heating demand times</td> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td rowspan="4">DHW demand times</td> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td colspan="2">Have the controls and system operation been explained to the customer</td> <td colspan="2"></td> </tr> </tbody> </table>				General information				Installation date				ASHP model				Serial no				EcoNET configured				Has it been registered				Smart controller serial no				UID				LLH, Volumiser or Buffer				Cylinder details				Cylinder volume				Serial no.				Heating demand times		on - set back			on - set back			on - set back			on - set back		DHW demand times		on - off			on - off			on - off			on - off		Have the controls and system operation been explained to the customer			
General information																																																																																	
Installation date																																																																																	
ASHP model																																																																																	
Serial no																																																																																	
EcoNET configured																																																																																	
Has it been registered																																																																																	
Smart controller serial no																																																																																	
UID																																																																																	
LLH, Volumiser or Buffer																																																																																	
Cylinder details																																																																																	
Cylinder volume																																																																																	
Serial no.																																																																																	
Heating demand times		on - set back																																																																															
		on - set back																																																																															
		on - set back																																																																															
		on - set back																																																																															
DHW demand times		on - off																																																																															
		on - off																																																																															
		on - off																																																																															
		on - off																																																																															
Have the controls and system operation been explained to the customer																																																																																	
<table border="1"> <thead> <tr> <th colspan="2">System information</th> </tr> </thead> <tbody> <tr><td>System bypass been fitted</td><td></td></tr> <tr><td>System been flushed</td><td></td></tr> <tr><td>Has biocide been added</td><td></td></tr> <tr><td>Has inhibitor been added</td><td></td></tr> <tr><td>Design flow temperature</td><td></td></tr> <tr><td>Design outside air temperature</td><td></td></tr> <tr><td>Design heat loss</td><td></td></tr> <tr><td>Additional pump fitted</td><td></td></tr> <tr><td>Primary system volume</td><td></td></tr> <tr><td>Hot water set temperature</td><td></td></tr> <tr><td>Secondary circulation fitted</td><td></td></tr> <tr><td>Secondary circulation clock fitted or set up on smart controller?</td><td></td></tr> <tr><td>Design flow rate</td><td></td></tr> <tr><td>Actual system flow rate</td><td></td></tr> <tr><td>MCB size and type</td><td></td></tr> <tr><td>RCD type (None, F, B)</td><td></td></tr> <tr><td>DNO permission approved</td><td></td></tr> <tr><td>Does the condensate discharge safely</td><td></td></tr> <tr><td>Does the install comply with the designated protective zones</td><td></td></tr> <tr> <td>System control (S plan, W plan etc.)</td> <td></td> </tr> <tr> <td>Zone control or open loop</td> <td></td> </tr> </tbody> </table>				System information		System bypass been fitted		System been flushed		Has biocide been added		Has inhibitor been added		Design flow temperature		Design outside air temperature		Design heat loss		Additional pump fitted		Primary system volume		Hot water set temperature		Secondary circulation fitted		Secondary circulation clock fitted or set up on smart controller?		Design flow rate		Actual system flow rate		MCB size and type		RCD type (None, F, B)		DNO permission approved		Does the condensate discharge safely		Does the install comply with the designated protective zones		System control (S plan, W plan etc.)		Zone control or open loop																																			
System information																																																																																	
System bypass been fitted																																																																																	
System been flushed																																																																																	
Has biocide been added																																																																																	
Has inhibitor been added																																																																																	
Design flow temperature																																																																																	
Design outside air temperature																																																																																	
Design heat loss																																																																																	
Additional pump fitted																																																																																	
Primary system volume																																																																																	
Hot water set temperature																																																																																	
Secondary circulation fitted																																																																																	
Secondary circulation clock fitted or set up on smart controller?																																																																																	
Design flow rate																																																																																	
Actual system flow rate																																																																																	
MCB size and type																																																																																	
RCD type (None, F, B)																																																																																	
DNO permission approved																																																																																	
Does the condensate discharge safely																																																																																	
Does the install comply with the designated protective zones																																																																																	
System control (S plan, W plan etc.)																																																																																	
Zone control or open loop																																																																																	

